CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company

JAS-ANZ
ISO 9001:2000 CERTIFIED

Name of Work : Construction of Shops adjoining to Muthylanagara Bus Bay in Ward No.17, BBMP, Bangalore.

Name of Client	:	**Executive Engineer,** Rajarajeshwari Nagar Division, BBMP, Bangalore.
Contractor/Agency	:	**Sri. M. Manjunath,** Contractor, Bangalore.
Total Cost	:	Rs. 42.68 Lakhs
Date of Inspection	:	21.10.2017
In the Presence of	:	(a) **Assitant Engineer (W. No. 17),** BBMP, Bangalore.
	:	(b) **Mr. Mohan G.** Senior Engineer M/s Civil Quality Consultants And Engineers, Bangalore.

3rd Party Compliance Report

Sl.No	Description of the Item		Comments / observations
1	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar	:	Work done up to the billed quantity and Quality is satisfactory
4	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned by CamScanner

5	Providing and fixing RCC slabs 5 cms thick for wall shelves with 12mm and down size jelly cement concrete design mix M20 including CM 1:3 plaster	:	Work done up to the billed quantity and Quality is satisfactory
6	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding	:	Work done up to the billed quantity and Quality is satisfactory
7	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work	:	Work done up to the billed quantity and Quality is satisfactory
8	KSRB 4.2.10 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @	:	Work done up to the billed quantity and Quality is satisfactory
9	KSRB 5-14 : Providing and Constructing Precast Concrete Solid Blocks With Comopressive strength not	:	Work done up to the billed quantity and Quality is satisfactory
10	KSRB15-3.14 : Providing 12mm thick cement plaster in single coat with cement mortar 1:4, to ceiling including	:	Work done up to the billed quantity and Quality is satisfactory
11	KSRB15-3-13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including	:	Work done up to the billed quantity and Quality is satisfactory
12	KSRB15-3.9 :Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including	:	Work done up to the billed quantity and Quality is satisfactory
13	Providing flooring with 60cms X 60cms. Size Vertified glazed tiles of approved quality & make, fixed on top of existing	:	Work done up to the billed quantity and Quality is satisfactory
14	KSRB 14.14-5: Providing Ceramic tiles of approved make, shade and size for flooring, treads of steps and	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS Bangalore

Scanned by CamScanner

15	KSRB 14-17.2 : Providing skirting, dado rises of steps with clour glazed tiles on 10mm thick cement plaster	:	Work done up to the billed quantity and Quality is satisfactory
16	KSRB 7.5 : Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm	:	Work done up to the billed quantity and Quality is satisfactory
17	KSRB 7.7 : Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side	:	Work done up to the billed quantity and Quality is satisfactory
18	KSRB 15.10.1 Providing white washing to new wall surface in two coats with lime of approved quality, to give an	:	Work done up to the billed quantity and Quality is satisfactory
19	KSRB 15-16.1 : Providing and finishing external walls in two coats with waterproof cement paint of approved brand and	:	Work done up to the billed quantity and Quality is satisfactory
20	KSRB 15-15.1 : Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall	:	Work done up to the billed quantity and Quality is satisfactory
21	KSRB 11-11.3 : Providing and fixing white vitreous china clay, flat back wash basin size 550x400mm with a pair of	:	Work done up to the billed quantity and Quality is satisfactory
22	KSRB 11-11.4 : Providing and fixing white vitreous china clay, flat back wash basin size 550x400mm with a single	:	Work done up to the billed quantity and Quality is satisfactory
23	KSRB 11-15.4 : Providing and fixing 450x350mm dia oval shape mirror with plastic moulded frame of approved	:	Work done up to the billed quantity and Quality is satisfactory
24	KSRB13-6.2-1 : Providing and fixing in position brass stop cock of approved quality 15mm nominal bore including	:	Work done up to the billed quantity and Quality is satisfactory
25	KSRB13-6.1-1 : Providing and fixing in position brass bib cock of approved quality 15mm nominal bore including	:	Work done up to the billed quantity and Quality is satisfactory

Scanned by CamScanner

26	Providing and fixing 7.5cms to 15.00 cms dia NP grating 100mm dia.	:	Work done up to the billed quantity and Quality is satisfactory
27	Providing and fixing CI Nahani trap of approved make confirming to ISI specification	:	Work done up to the billed quantity and Quality is satisfactory
28	KSRB13-6.3-1 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end	:	Work done up to the billed quantity and Quality is satisfactory
29	KSRB 13-11.1 : Providing and placing on terrace, polyethylene water storage tanks with manhole lid and	:	Work done up to the billed quantity and Quality is satisfactory
30	Providing and fixing Chorinated Poly Venyl Chloride(cpvp) pipes confirmimg to IS 15778,	:	Work done up to the billed quantity and Quality is satisfactory
31	KSRB 8.6-6 : Providing and fixing on wall surface 2.5kg / sq.cm H.D.P.E. rain down water pipes 110mm outer dia	:	Work done up to the billed quantity and Quality is satisfactory
32	KSRB 12-8.1 : Constructing brick masonry inspection chamber 455x610mm, and 450mm depth, (clear inside	:	Work done up to the billed quantity and Quality is satisfactory

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Authorised Signatory
For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Scanned by CamScanner